



US Army Corps  
of Engineers

# IWW Lock & Dam Status 11-Feb-22

Updated 1042 hrs

Site	Status	Updates	Ice Thickness	Ice Coverage
Brandon Road	Normal Operations	Normal Operations. Ice Couplings Recommended	0"	0%
Dresden	Minor Impacts	Ice Couplings Required. Intermittent ice flows.	2"	5%
Marseilles	Minor Impacts	Ice Couplings Required. Upper and Lower 600' floating mooring bits on the island side of lock are operational. All other floating mooring bits are tied up.	3"	10%
Starved Rock	Significant Impacts	Ice Couplings Required. 2' ice shelf on left descending lock wall, 105' width restriction. All floating mooring bits are tied up. Helper boat required to pull cuts northbound, southbound on case by case.	2"	100%
Peoria	Minor Impacts	Ice Couplings Required. Wickets are up.	2"	20%
LaGrange	Minor Impacts	Ice Couplings Required. Wickets are up.	3"	20%

Status Key:	Normal Operations	Minor Impacts	Moderate Impacts	Significant Impacts	Lock Out of Operation
	No changes to everyday operations.	Ex: Ice Couplings, Floaters tied up.	Ex: Unable to pull cuts one or both directions, extended lockage times	Ex: Width and or length restrictions, drastically extended lockage times.	Lock is closed and cannot pass traffic.